



# BOSCOBEL AREA SCHOOL DISTRICT EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

300 Brindley St. • Boscobel, WI

08.02.24



*Exterior Sidewalls of the Pre-Engineered Metal Building in place awaiting the 105' Long Trusses*



*Area C Admin Offices Exterior Block Walls Placed and Waiting for Hydro Mobile to Finish Laying the Last Courses of Block*

## What's New?

Over the past two weeks, we've made incredible progress on the new school and baseball field! The finishers and laborers have completed the addition building slab, while the ironworkers have started erecting the exterior structure for gym. The masons have been making progress setting block walls for the exterior of the classroom addition and some of the interior block walls as well. Our excavator has graded our North and East Parking lots in preparation for the new asphalt paving to begin soon. The site concrete crew has poured the curbs and sidewalks for the North Parking Lot, and most of the curb and approaches for the East Parking Lot.

In the coming weeks, the Gym will have its large 105-foot-long trusses set over the gym. Landscaping will begin after our parking lots have been paved. Site concrete work will continue near the new throwers area by the concession stand and baseball field. New light pole bases are being installed at the football field and baseball field. Masons will continue to lay up block on the exterior walls.

## DID YOU KNOW?

Steel is also an eco-friendly material, based on its high-recycled content. In addition, steel is the only material that retains all its strength when recycled. No matter how many times recycled steel is reprocessed, it remains just as strong as it was as virgin steel.

## Questions?

Assistant Project Manager , Brady McDaniel / 608.482.2954 / [bmcdaniel@findorff.com](mailto:bmcdaniel@findorff.com)

Senior Project Manager , Matt Claggett / 608.729.2155 / [mclaggett@findorff.com](mailto:mclaggett@findorff.com)

Field Superintendent , Kevin Dempsey / 608.282.5319 / [kldempsey@findorff.com](mailto:kldempsey@findorff.com)

**Findorff**  
BUILDING & BEYOND



# Boscobel Area School District EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

300 Brindley St • Boscobel, WI PAGE 2

## Completed Work

- North and East Parking Lot Curb and Gutter
- Delivery of Pre-Engineered Metal Building
- All interior Slab on Grade Pours
- Exterior Block work on Area C
- New Locker Room Exterior Block Walls
- New Ambulance Lane Prep
- Stone and Grading of the Bus Drop Off Loop
- Relocation of Visitors Press Box



*Curb and Gutter Poured in the East Parking Lot and Ready for Paving*



*Veit Grading the Baseball Field*

## Upcoming Work

- Paving and Striping North and East Parking Lots
- Prep and Pour Baseball Dugout Slabs
- Finish Grade Baseball Field
- Waterproofing and Spraying Air Vapor Barrier on Exterior Block
- Site Concrete
- Set 105' Long Open Web Girder Trusses on Gym
- Continue Masonry Block Work in Classroom and Gym areas
- Finish Grade Bioretention Pond

## Questions?

Assistant Project Manager , Brady McDaniel / 608.482.2954 / [bmcdaniel@findorff.com](mailto:bmcdaniel@findorff.com)

Senior Project Manager , Matt Claggett / 608.729.2155 / [mclaggett@findorff.com](mailto:mclaggett@findorff.com)

Field Superintendent , Kevin Dempsey / 608.282.5319 / [kldempsey@findorff.com](mailto:kldempsey@findorff.com)

**Findorff**  
BUILDING & BEYOND



# Boscobel Area School District EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

## More Photos!



*105' Trusses being delivered to the jobsite*



*Rigging the Trusses getting them ready to unload*



*Crews Pouring Curb in the North Parking Lot*



*Setting the First Piece of Steel on the Jobsite!*

### Questions?

Assistant Project Manager , Brady McDaniel / 608.482.2954 / [bmcdaniel@findorff.com](mailto:bmcdaniel@findorff.com)

Senior Project Manager , Matt Claggett / 608.729.2155 / [mclaggett@findorff.com](mailto:mclaggett@findorff.com)

Field Superintendent , Kevin Dempsey / 608.282.5319 / [kldempsey@findorff.com](mailto:kldempsey@findorff.com)

