

BOSCOBEL AREA SCHOOL DISTRICT EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

06.14.24

What's New?

Over the past two weeks, the weather has allowed significant progress to be made onsite. Veit's Site Utility team has been diligently laying new underground structures and both storm and water piping. Hengel Plumbing and Schmidt Electric have been hard at work starting their underground piping. They are working inside the new locker rooms and are making their way towards the classroom addition. The transformation of the east Kronshage Park baseball diamond has begun. The site has been cleared of the existing light poles and chain link fencing. Findorff's very own concrete crews have been hard at work pouring concrete footings and foundation wall every single day. To date, Bard Materials has supplied over 400 Cubic Yards of concrete for the project. With each passing day, we are making significant strides to our next milestone of pouring the gym floor in early July.



Veit's Site Utility Crew Installing a New Manhole in the East Parking Lot



Form Work Set Up for One of the Big Wall Pours



Schmidt Electric Taking Down an Existing Light Pole

DID YOU KNOW?

This former Boscobel Bulldog graduated High School in 1982. Now, 42 years later, he is back home and leading the charge for the new addition project at the Middle School & High School which helped shape his future. Findorff is honored to have Boscobel's very own Kevin Dempsey as a part of the Findorff family and this project team. Thank you, Kevin!



Questions?

Assistant Project Manager , Brady McDaniel / 608.482.2954 / <u>bmcdaniel@findorff.com</u> Senior Project Manager , Matt Claggett / 608.729.2155 / <u>mclaggett@findorff.com</u> Field Superintendent , Kevin Dempsey / 608.282.5319 / <u>kldempsey@findorff.com</u>





Boscobel Area School District EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

Million 300 Brindley St • Boscobel, Wi Million Million

Completed Work

- Gymnasium (Area B) Exterior Footings and Foundation Walls
- East Parking Lot Site Utilities Installed
- New Water Hydrant in Bus Drop-Off Loop
- Light Pole Removal at the Baseball Field
- Fence Demo at the Baseball Field
- Classroom (Area C) Exterior Footings

Upcoming Work

- Finish Classroom (Area C) Foundation Walls
- Gymnasium Concrete Slab on Grade
- Bioretention Pond Excavation and Grading
- Site Utilities on South side of the New Addition
- Delivery of the Pre-Engineered Metal Building
- Kronshage Park Baseball Field Stripping and Grading



New Plumbing Being Installed in the new Locker Rooms



New Manhole and Storm Piping in the East Parking Lot



Crews Working Hard to Get a Long Stretch of Footing Poured

Questions?

Assistant Project Manager , Brady McDaniel / 608.482.2954 / <u>bmcdaniel@findorff.com</u> Senior Project Manager , Matt Claggett / 608.729.2155 / <u>mclaggett@findorff.com</u> Field Superintendent , Kevin Dempsey / 608.282.5319 / <u>kldempsey@findorff.com</u>





Boscobel Area School District EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

Apprentice Signing Day!





Welcome Alex Trumm to the Findorff Family!



Welcome Job Wetter to the Findorff Family!

Questions?

Assistant Project Manager , Brady McDaniel / 608.482.2954 / <u>bmcdaniel@findorff.com</u> Senior Project Manager , Matt Claggett / 608.729.2155 / <u>mclaggett@findorff.com</u> Field Superintendent , Kevin Dempsey / 608.282.5319 / <u>kldempsey@findorff.com</u>

